



RIVERSIDE SOIL STABILIZATION

August 2021

Work Completed Last Month

- Complete tree removal
- Complete underground soil columns
- Relocate underground conduit

Work to be Completed This Month

- Remove excess soil
- Restoration of asphalt area, concrete area, and fencing
- Repave and stripe the accessible parking



Project Facts

Project Scope: The primary purpose of this project is to reinforce soil adjacent to Wildcat Creek. Additionally, the project will include repaving the parking lot, building a new trash enclosure, and removing trees along the creek. This project is an investment in our community through the use of taxpayer bond dollars.

Architect: Gouldevans

Anticipated Completion: October 2021

Contact Information
Design Build Contractor:
Overaa –
Austin Moreau
510-234-0926

To subscribe to this monthly newsletter or ask a project questions, please email:
Facilitiesplanning
@wccusd.net

